

**UTILIZATION OF THE 20% COMPONENT OF IRA FOR DEVELOPMENT PROJECTS
THIRD QUARTER, CY 2019**

Municipality: QUEZON

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Social Development								
1. Construction of Multi-Purpose Hall at Kiburiao	Kiburiao, Q. B.	1,000,000.00				-		Not yet started
2. Construction of Multi-Purpose Hall at LGU Government Center at Libertad	Libertad, Q. B.	568,684.00	February 2019	June 2019	100.00%	519,785.00		Completed
<i>Total Social Development</i>		<i>1,568,684.00</i>				<i>519,785.00</i>		
Economic Development								
1. Construction/Rehabilitation of Local Roads and Bridges	Municipal wide	39,900,000.00	February 2019	December 2019	67.84%	27,066,206.68		On Going
2. Counterpart to 2019 Assistance to Municipalities Projects from DILG	Municipal wide	1,000,000.00						Not yet started
3. Loan Amortization	Municipal wide	10,000,000.00	March 2019	December 2019	48.57%	4,857,030.48		On Going
<i>Total Economic Development</i>		<i>50,900,000.00</i>				<i>31,923,237.16</i>		
Environmental Management								
1. Construction of Drainage Canal at Barangay Salawagan (450LM)	Salawagan, Q.B.	1,000,000.00				-		Not yet started
2. Construction of Drainage Canal at Opalon Creek at Barangay Butong (450LM) (GAD)	Butong, Q.B.	1,000,000.00				-		Not yet started
3. Acquisition of 1 Unit Garbage Compactor and 1 Unit Mini-Dump Ttruck	Municipal wide	3,552,777.00	February 2019	June 2019	100.00%	3,090,000.00		Completed
4. Acquisition of Land Sanitary Landfill and Its Facilities	Salawagan, Q.B.	3,200,000.00				-		Not yet started
<i>Total Environmental Management</i>		<i>8,752,777.00</i>				<i>3,090,000.00</i>		
TOTAL		61,221,461.00				35,533,022.16		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

EVELYN J. BAGUIO
Local Budget Officer

PABLO LORENZO III
Local Chief Executive