



**UTILIZATION OF THE 20% COMPONENT OF IRA FOR DEVELOPMENT PROJECTS
THIRD QUARTER, CY 2020**

Municipality: QUEZON

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Social Development								
1. Construction of MPB at Libertad	Libertad, Q. B.	9,100,000.00				-		Not yet started
2. Construction of Multi-Purpose Hall at Poblacion	Poblacion, Q. B.	13,000,000.00				-		Not yet started
<i>Total Social Development</i>		<i>22,100,000.00</i>				-		
Economic Development								
1. Construction/Rehabilitation of Local Roads and Bridges	Municipal wide	18,000,000.00	February 20, 2020	December 2020	72.76%	13,096,033.03		On Going
2. Installation of Street Lighting System	San Jose-Salawagan	3,000,000.00	February 27, 2020	December 2020	48.84%	1,465,168.45		On Going
3. Loan Amortization	Municipal wide	17,900,000.00	February 11, 2020	December 2020	60.18%	10,772,229.52		On going
4. Construction of Food Court at Libertad	Libertad, Q. B.	1,500,000.00				-		Not yet started
5. Construction of Fish Landing at Libertad	Libertad, Q. B.	1,500,000.00				-		Not yet started
<i>Total Economic Development</i>		<i>41,900,000.00</i>				<i>25,333,431.00</i>		
Environmental Management								
1. Acquisition of Land Sanitary Landfill and Its Facilities	Salawagan, Q.B.	4,000,000.00			100.00%	3,722,250.00		Completed
2. Construction of Material Recovery Facility	Salawagan, Q.B.	1,029,514.00				-		Not yet started
<i>Total Environmental Management</i>		<i>5,029,514.00</i>				<i>3,722,250.00</i>		
TOTAL		69,029,514.00				29,055,681.00		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

EVELYN J. BAGUIO
Local Budget Officer

PABLO LORENZO III
Local Chief Executive