



**UTILIZATION OF THE 20% COMPONENT OF IRA FOR DEVELOPMENT PROJECTS  
FOURTH QUARTER, CY 2020**

Municipality: QUEZON

| Program or Project  | Location           | Total Cost           | Date Started      | Target Completion Date | Project Status  |                             | No. of Extensions, if any | Remarks         |
|---|--------------------|----------------------|-------------------|------------------------|-----------------|-----------------------------|---------------------------|-----------------|
|   |                    |                      |                   |                        | % of Completion | Total Cost Incurred to Date |                           |                 |
| <b>Social Development</b>                                   |                    |                      |                   |                        |                 |                             |                           |                 |
| 1. Construction of MPB at Libertad                          | Libertad, Q. B.    | 9,100,000.00         | November 06, 2020 | Continuing PPA's       | 26.72%          | 2,431,273.51                |                           | On going        |
| 2. Construction of Multi-Purpose Hall at Poblacion          | Poblacion, Q. B.   | 13,000,000.00        | November 06, 2020 | Continuing PPA's       | 37.71%          | 4,902,599.92                |                           | On going        |
| <i>Total Social Development</i>                             |                    | <i>22,100,000.00</i> |                   |                        |                 | <i>7,333,873.43</i>         |                           |                 |
| <b>Economic Development</b>                                 |                    |                      |                   |                        |                 |                             |                           |                 |
| 1. Construction/Rehabilitation of Local Roads and Bridges   | Municipal wide     | 18,000,000.00        | February 20, 2020 | Continuing PPA's       | 92.71%          | 16,688,606.85               |                           | On Going        |
| 2. Installation of Street Lighting System                   | San Jose-Salawagan | 3,000,000.00         | February 27, 2020 | Continuing PPA's       | 89.52%          | 2,685,535.03                |                           | On Going        |
| 3. Loan Amortization  | Municipal wide     | 17,900,000.00        | February 11, 2020 | Continuing PPA's       | 84.96%          | 15,208,673.23               |                           | On going        |
| 4. Construction of Food Court at Libertad                   | Libertad, Q. B.    | 1,500,000.00         |                   |                        |                 | -                           |                           | Not yet started |
| 5. Construction of Fish Landing at Libertad                 | Libertad, Q. B.    | 1,500,000.00         |                   |                        |                 | -                           |                           | Not yet started |
| <i>Total Economic Development</i>                           |                    | <i>41,900,000.00</i> |                   |                        |                 | <i>34,582,815.11</i>        |                           |                 |
| <b>Environmental Management</b>                             |                    |                      |                   |                        |                 |                             |                           |                 |
| 1. Acquisition of Land Sanitary Landfill and Its Facilities | Salawagan, Q.B.    | 4,000,000.00         | April 07, 2020    | April 07, 2020         | 100.00%         | 3,722,250.00                |                           | Completed       |
| 2. Construction of Material Recovery Facility               | Salawagan, Q.B.    | 1,029,514.00         |                   |                        |                 | -                           |                           | Not yet started |
| <i>Total Environmental Management</i>                       |                    | <i>5,029,514.00</i>  |                   |                        |                 | <i>3,722,250.00</i>         |                           |                 |
| <b>TOTAL</b>  |                    | <b>69,029,514.00</b> |                   |                        |                 | <b>45,638,938.54</b>        |                           |                 |

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

**EVELYN J. BAGUIO**  
Local Budget Officer

**PABLO LORENZO III**  
Local Chief Executive