



**UTILIZATION OF THE 20% COMPONENT OF IRA FOR DEVELOPMENT PROJECTS
FIRST QUARTER, CY 2021**

Municipality: QUEZON

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Social Development								
1. Construction of MPB No. 07 at Libertad	Libertad, Q. B.	1,500,000.00				-		Not yet started
2. Construction of MPB No. 02 at Poblacion	Poblacion, Q. B.	500,000.00				-		Not yet started
3. Rehabilitation of MPB No. 01 Phase 3 at Libertad	Libertad, Q. B.	1,000,000.00				-		Not yet started
4. Construction of MPB No. 01 at Salawagan	Salawagan, Q. B.	500,000.00				-		Not yet started
<i>Total Social Development</i>		<i>3,500,000.00</i>				-		
Economic Development								
1. Construction/Rehabilitation of Local Roads and Bridges		29,056,123.00				-		Not yet started
2. Installation of Street Lighting System	Poblacion, Q.B.	3,000,000.00	March 2021	Continuing PPA's		27,450.00		On Going
3. Loan Amortization	Municipal wide	28,000,000.00	February 2021	Continuing PPA's		964,757.46		On going
4. Construction of Hawker's Market	Libertad, Q. B.	4,000,000.00				-		Not yet started
<i>Total Economic Development</i>		<i>64,056,123.00</i>				<i>992,207.46</i>		
Environmental Management								
1. Establishment of Sanitary Landfill and Its Facilities	Salawagan, Q.B.	3,000,000.00				-		Not yet started
2. Construction of Material Recovery Facility	Salawagan, Q.B.	2,000,000.00				-		Not yet started
3. Acquisition of Material Recovery Equipment	Salawagan, Q.B.	1,000,000.00				-		Not yet started
<i>Total Environmental Management</i>		<i>6,000,000.00</i>				-		
TOTAL		73,556,123.00				992,207.46		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

EVELYN J. BAGUIO
Local Budget Officer

PABLO LORENZO III
Local Chief Executive