

**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES
FOR THE 3RD QUARTER, CY 2019**

Municipality of Quezon Bukidnon

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
GENERAL FUND								
Rehab. Farm to Market Road	Brgy. Minongan	2,000,000.00	16/09/2009	30/09/2010	100%	1,344,871.68		Completed 416-0016
Repair of Bailey Bridge	Brgy. Libertad	842,201.75	01/12/2009	15/06/2010	100%	723,616.98		Completed 418-0013
Const. of Water System	Brgy. Dumalama	1,110,000.00	01/12/2010	10/12/2011	100%	1,000,163.00		Completed 418-0014
Rehab. Farm to Market Road	Brgy. Palacapao	325,156.89	16/11/2009	21/01/2010		-		On-going 416-0018
Rehab. of Spillway	Brgy. Linabo	450,000.00	01/02/2011	04/05/2011	100%	412,160.80		Completed 439-0037
Const. of MPB	Brgy. Libertad	5,000,000.00	1/2/14 & 11/4/13	6/30/14&5/4/14	100%	4,866,085.14		Completed 418-0020
Road Repair	Sto. Domingo & Gamot	100,000.00	02/2015		100%	100,000.00		Completed 418-0022
My Pakaon Program		595,200.00	12/2007			587,264.00		Completed 416-0015
Support Services		1,704,000.00				1,664,500.00		Completed 418-0012
Sungod Ta Kamanga Assistance		30,000.00	6/2010			13,443.59		Completed 416-0017
Sungod Ta Kamanga Assistance		40,000.00	2012			39,429.65		Completed 416-0020
Sungod ta Kamanga Assistance-DOT		50,000.00	2/15/2013			46,658.30		Completed 416-0021
Sungod ta Kamanga Assistance-BUSCO		25,000.00	2/2/2013			21,801.00		Completed 439-0055
Road Improvement Quezon share (from DPWH)		32,947.80	2008			-		On-going 416-006
DPWH	Minsalirac	498,223.69	2008			-		On-going 416-010
FMR- from DPWH Don Carlos	Minongan & Libertad	814,772.21	11/9/2011; 2012			20,000.00		Completed 416-019
Local health Project	Minsalirac	64,715.50	2008			-		On-going 418-002
Rehabilitation of 31 barangays from PTO	Quezon, Bukidnon	884,405.36	11/15/2017		100%	884,405.36		On-going 418-047
10% Retention on Maintenance of Project 2015	from DENR	11,000.00	2015			-		On-going 416-022
TRUST FUND								
Water Supply Project	Brgy. Linabo	8,000,000.00	18/10/2012	31/07/2014	100%	7,958,416.46		Completed 416-0058
Rehab of Farmer's Market	Lumintao	141,250.00	17/11/2008			-		Completed 416-0010
Const. of MPB	Brgy. Butong	600,000.00	25/10/2013	25/12/2013	100%	485,419.20		Completed 418-0023

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks	
					% of Completion	Total Cost Incurred to Date			
Salintubig Project	Brgy. Magsaysay	4,539,295.44	01/03/2014	31/10/2014	100%	4,539,295.44		Completed	416-0016
Road Repair	Brgy. Lumintao	50,000.00	2014			-		on-going	418-0020
Road Repair Phase I	Diversion road - Quemers	476,455.33	1/20/2015		100%	476,455.33		Completed	416-0025
Rest./Rehab.Irrigations	Nanapan-P2, Sta. Cruz	4,448,221.24	1/20/2015		99%	4,403,739.24		Completed	416-0029
Concreting of Roads	Brgy. Salawagan-Naredico	4,359,137.75	15/12/2014	17/11/2015	100%	4,347,633.49		Completed	416-0030
Small Irrigation Projects	Kirikitan, Salawagan	965,308.80	20/01/2015	05/03/2016	99%	960,120.08		Completed	416-0031
Road Repair Phase II	Diversion road - Quemers	476,899.53	20/01/2015		100%	476,899.53		Completed	416-0033
Water Project	Barangay Merangeran	8,795,257.50	20/01/2015		100%	8,795,257.50		Completed	416-0056
Water Project	Barangay Magsaysay	2,370,000.00	20/01/2015	12/02/2016	100%	2,370,000.00		Completed	416-0034
Const. Of Footbridge	Sto. Domingo	1,100,000.00	25/09/2015	26/02/2016	100%	1,100,000.00		Completed	416-0042
Const. Of Steel Footbridge	San Isidro	1,000,000.00	25/09/2015	15/05/2016	100%	1,000,000.00		Completed	416-0043
Concreting of Roads	Balangay 3 to Quazar	1,000,000.00	16/09/2015	29/02/2016	100%	1,000,000.00		Completed	416-0044
Concreting of Road P3	Junc. Diversion Road-Quemer	5,146,028.58	23/10/2015	31/03/2016	100%	5,052,205.77		Completed	416-0057
Const. Of Drainage Canal	Balangay 4B	2,225,000.00	25/11/2015	31/05/2016	100%	2,225,000.00		Completed	416-0049
Concreting of Road	Lowan-Lowan to Daramdamor	8,000,000.00	25/11/2015	30/05/2016	100%	8,000,000.00		Completed	416-0050
Construction of Evacuation Center	Bongbongon, Poblacion	1,475,000.00	25/11/2015		100%	1,475,000.00		Completed	416-0051
Const. Of Day Care Center	Salawagan	275,000.00	18/12/2015		100%	275,000.00		Completed	416-0052
Const. Of Day Care Center	C-Handumanan	275,000.00	18/12/2015		100%	275,000.00		Completed	416-0053
Salin Tubig Project 2015	Brgy. Magsaysay, Butong &	7,958,127.11	25/03/2016		100%	7,958,127.11		Completed	416-0055
Provincial Roads 2015	Diff. Bgry. Of Quezon	4,240,699.38	01/03/2016		100%	4,240,699.38		Completed	418-0024
Provincial Roads 2016	Diff. Bgry. Of Quezon	6,685,129.52	04/05/2016		100%	6,685,129.52		Completed	418-0024
Water System	Brgy. Minsamongan	43,800.00	01/09/2014		100%	43,500.00		Completed	418-0003
Water System	Brgy. C-Handumanan	53,000.00	01/09/2014		100%	50,840.00		Completed	418-0004
Water System	Brgy. San Isidro	35,650.00	01/10/2014		100%	35,400.00		Completed	418-0005
Nutrition National Award		250,000.00	14/02/2006		93%	231,278.00		Completed	416-0004
Supplemental Feeding 2016	Quezon, Bukidnon	5,488,201.00	26/07/2016		100%	5,488,201.00		Completed	416-0013
Supplemental Feeding 2017	Quezon, Bukidnon	6,300,000.00	20/06/2017		100%	6,300,000.00		Completed	416-0013
Supplemental Feeding 2018	Quezon, Bukidnon	5,760,000.00	29/06/2018		99%	5,710,688.00		on-going	416-0013
SOCMOB & Seedling Production		628,049.50	11/09/2013		96%	604,602.00		on-going	416-0017
URBAN Greening Production		275,879.25	11/09/2013		88%	242,013.50		on-going	416-0018
Site Prep. & Plantation		18,015.75	11/09/2013		45%	8,077.00		on-going	416-0019
Site Prep. & Plantation		98,080.50	11/09/2013		95%	93,074.00		on-going	416-0020
Social Pensioners		2,316,000.00	2017		100%	2,316,000.00		Completed	416-0021
Social Pensioners		10,831,500.00	2018		100.00%	10,831,500.00		on-going	416-0021
BUB-LPRAP Fishiries		200,000.00	04/10/2014		100%	200,000.00		Completed	416-0022
Rice Achiever Award	Brgy. Paitan	1,000,000.00	01/07/2014		100%	1,000,000.00		Completed	416-0023
BUB Livelihood Assistance-DOLE		1,782,000.00	01/08/2014		100%	1,777,109.00		Completed	416-0024

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Corn Production Program		825,000.00	20/01/2015		100%	825,000.00		Completed 416-0026

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks	
					% of Completion	Total Cost Incurred to Date			
Livestock Production Program		1,000,000.00	20/01/2015		100%	1,000,000.00		Completed	416-0027
Organic Production (Prom.&Dev't)		523,800.00	20/01/2015		95%	500,000.00		on-going	416-0028
Training & Product Innovation (DTI)		935,000.00	01/11/2014		100%	935,000.00		Completed	416-0032
MRF Support Fund (DENR)		500,000.00	10/06/2015		100%	500,000.00		on-going	416-0035
Quail Production Project		156,000.00	01/08/2014		85%	131,885.00		on-going	416-0037
Rice Seeds from DA -RFU R10		9,760.00	13/08/2015			-		on-going	416-0041
PFPR DepEd Benefeciaries		36,625.00	25/09/2015			-		on-going	416-0045
Hybrid Rice Seeds (DARFU10)		32,460.00	16/10/2015		18%	6,000.00		on-going	416-0046
Inland Fisheries (DAR)		440,000.00	23/10/2015		100%	439,999.02		on-going	416-0047
Certified Rice Seeds (DARFU10)		132,930.00	25/10/2015			-		on-going	416-0048
Community Base Monitoring System		2,500,000.00	05/10/2016		89%	2,222,401.40		on-going	416-0059
Bag Making, Hat/Mat Weaving		1,000,000.00	21/10/2016		100%	998,040.00		on-going	416-0060, 416-0061
F/A for Lowan2x Eco Tourism		500,000.00	29/12/2016			450,000.00		on-going	416-0063
Honorarium for CVO's		1,183,000.00	01/06/2014		100%	1,183,000.00		Completed	418-0002
PCB/PHIC PFPR		21,775,005.00	23/10/2012		93%	20,218,468.58		on-going	416-38-40
F/A for Manpower Training- BUB/ DOT		575,000.00	01/27/2017; 2/28/2018		87%	498,200.00		on-going	416-0064
Organic Native Chicken Production/ Trading	Quezon, Bukidnon	600,000.00	27/01/2017		6%	37,467.00		on-going	416-0073
Duck Raising Cum Balot Making. Production	Quezon, Bukidnon	900,000.00	27/01/2017		91%	815,474.00		on-going	416-0074
Horse Dispersal	Quezon, Bukidnon	600,000.00	27/01/2017		93%	555,585.25		on-going	416-0075
Rice Trading/ Copra Trading	Quezon, Bukidnon	600,000.00	27/01/2017		98%	588,079.50		on-going	416-0076
Organic Food Growing/ Household Gardening/ Livestock Raising/ Goat Raising	Quezon, Bukidnon	805,000.00	27/01/2017		100%	805,000.00		Completed	416-0077
Emergency Employment/ Skills Training w/ Starter Kits: Plumbing, Carpentry, Masonry, Automotive Mechanic	Quezon, Bukidnon	630,000.00	27/01/2017		100%	628,370.00		Completed	416-0078
Skills Training Cum Production (Food Delicacies Making, Longganisa Making & Borloly Making)	Quezon, Bukidnon	1,020,000.00	27/01/2017		88%	893,079.75		on-going	416-0079
Canal Declogging for OSY & Displaced Workers	Quezon, Bukidnon	1,020,000.00	27/01/2017		100%	1,018,369.00		on-going	416-0080
Soap/ Candle Making for PWDs	Quezon, Bukidnon	600,000.00	27/01/2017		7%	44,218.00		on-going	416-081
Inland Fisheries (DA)		575,000.00	15/06/2017		56%	324,371.00		on-going	416-083

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks	
					% of Completion	Total Cost Incurred to Date			
ADM DILG	Junction Diversion Road-Quemers P4	15,000,000.00	24/07/2017		100%	15,000,000.00		Completed	416-082
Construction of National Child Development Center (From ECCD Council)	Quezon, Bukidnon	2,700,000.00	28/09/2017		100%	2,695,210.39		on-going	416-084
Financial Assistance for Hemodialysis & Cancer Patients (DSWD-10)	Quezon, Bukidnon	588,661.79	25/10/2017		100%	588,661.79		Completed	416-085
Financial Assistance for Hemodialysis & Cancer Patients (DSWD-10)	Quezon, Bukidnon	470,929.43	18/01/2018		100%	470,929.43		Completed	416-085
Financial Assistance for Hemodialysis & Cancer Patients (DSWD-10)	Quezon, Bukidnon	117,732.36	11/07/2018		100%	117,732.36		Completed	416-085
Financial Assistance for Hemodialysis & Cancer Patients (DSWD-10)	Quezon, Bukidnon	733,629.59	07/11/2018		100%	733,629.59		on-going	416-085
Training & Support to 22 Poorest Provinces (ATI- R10)	Quezon, Bukidnon	1,300,000.00	26/01/2018		96%	1,253,876.83		on-going	416-088
BUB- 2015 Infra Support to Agri & Fishery Prod'n (DA-R10)	Quezon, Bukidnon	745,000.00	26/01/2018		87%	650,000.00		on-going	416-089
BUB- 2015 Livestock & Poultry Prod'n (DA-R10)	Quezon, Bukidnon	1,850,000.00	26/01/2018		96%	1,773,410.00		on-going	416-090
BUB- 2015 Irrigation Project- Shallow Tube Well (DA-R10)	Quezon, Bukidnon	600,000.00	26/01/2018		100%	600,000.00		on-going	416-091
BUB- 2015 Infra Support to Agri & Fishery- Corn Sheller (DA-R10)	Quezon, Bukidnon	600,000.00	26/01/2018		87%	520,000.00		on-going	416-092
Masterplan of Lowan2 Natural Spring (BUB- DOT R10)	Quezon, Bukidnon	425,000.00	28/02/2018		100%	423,000.00		on-going	416-093
Financial Assistance for Kaamulan 2018	Quezon, Bukidnon	300,000.00	16/03/2018		100%	300,000.00		Completed	418-010
Municipal & Brgy. Share (from PCA)	Quezon, Bukidnon	1,080.00	11/04/2018		0%	-		on-going	416-095
Core Local Road (AM 2018)	Quezon, Bukidnon	10,108,411.00	20/06/2018	03/11/2018	0%	10,106,913.56		on-going	416-0096
Rehab. of Slaughterhouse (D.A. R10)	Quezon, Bukidnon	2,500,000.00	30/05/2018		0%	1,699,681.04		on-going	416-0097
Acquisition of Rice Thresher (D.A. R10)	Quezon, Bukidnon	600,000.00	08/06/2018		0%	510,000.00		on-going	416-0098
Acquisition of Mobile Cornmill	Quezon, Bukidnon	500,000.00	08/06/2018		0%	490,000.00		on-going	416-099
Acquisition of Cornsheller	Quezon, Bukidnon	600,000.00	08/06/2018		0%	472,000.00		on-going	416-0100
Rehab. of 31 Brgy. Roads	Quezon, Bukidnon	5,340,594.64	24/04/2018	31/05/2018	100%	5,335,164.58		on-going	418-0029

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks	
					% of Completion	Total Cost Incurred to Date			
Rehab. of 31 Brgy. Roads (2nd tranche)	Quezon, Bukidnon	6,225,000.00	13/12/2018	15/04/2019	93%	5,773,570.66		on-going	418-0031
Supplemental Feeding (Procurement of utensils)	Quezon, Bukidnon	139,675.00	29/06/2018		100%	139,675.00		on-going	416-0101
NHA Zubiri Village I.P. Housing	Quezon, Bukidnon	4,500,000.00	08/08/2018		0%	-		on-going	416-0102
Const'n. Of Vermi Beds, Acq. Of Shredder & Vermi Stocks	Quezon, Bukidnon	900,000.00	25/08/2018		100%	900,000.00		on-going	416-0103
Agro Processing & Expanded Agri-Business Activities	Quezon, Bukidnon	450,000.00	25/08/2018		61%	272,764.00		on-going	416-0104
Small Impounding Projects	Quezon, Bukidnon	2,360,000.00	25/08/2018		100%	2,354,326.08		on-going	416-0105
Multi-Purpose Drying Pavements (2 units)	Quezon, Bukidnon	500,000.00	25/08/2018		94%	468,900.00		on-going	416-0106
1st Prize Cleanest & Greenest Municipality	PTO-Bukidnon	50,000.00	11/04/2018		0%	-		on-going	418-026
1st Prize- Float Competition	PTO-Bukidnon	70,000.00	11/04/2018		0%	-		on-going	418-027
1st Prize- Street Dancing Competition	PTO-Bukidnon	75,000.00	23/04/2018		0%	-		on-going	418-021
General Revision 2018	Quezon, Bukidnon	475,880.00	07/08/2018	30/10/2019	100%	475,872.61		on-going	418-009
BNS Travelling Allowance	Quezon, Bukidnon	51,600.00	28/12/2018		100%	51,600.00		Completed	416-107
3rd prize- Gawad Pangulo sa Kapaligiran 2018	PTO-Bukidnon	30,000.00	23/08/2019		0%	-		on-going	418-032

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data of information contained in this document.

(SGD)
JULIETA D. ROLDAN, CPA
Municipal Accountant

(SGD)
ENGR. ROY NIONES
Municipal Engineer

(SGD)
PABLO LORENZO III
Local Chief Executive