



**UTILIZATION OF THE 20% COMPONENT OF IRA FOR DEVELOPMENT PROJECTS
THIRD QUARTER, CY 2021**

Municipality: QUEZON

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Social Development								
1. Construction of MPB No. 02 at Poblacion	Poblacion, Q. B.	500,000.00				-		Not yet started
2. Rehabilitation of MPB No. 01 Phase 3 at Libertad	Libertad, Q. B.	3,200,000.00	May 30, 2021	Dec. 2021		-		On Going
3. Construction of MPB No. 01 at Salawagan	Salawagan, Q. B.	500,000.00	May 2021	Dec. 2021	45.04%	225,178.43		On Going
4. Completion of MPB (Infirmary)	Poblacion, Q.B.	1,900,000.00						Not yet started
<i>Total Social Development</i>		<i>6,100,000.00</i>				<i>225,178.43</i>		
Economic Development								
1. Construction/Rehabilitation of Local Roads and Bridges	Municipal wide	31,895,652.50	April 2021	Continuing PPA's	37.51%	11,964,348.68		On Going
2. Installation of Street Lighting System	Poblacion, Q.B.	3,000,000.00	March 2021	Continuing PPA's	8.76%	262,771.44		On Going
3. Loan Amortization	Municipal wide	19,000,000.00	February 2021	Continuing PPA's	67.85%	12,891,389.33		On going
4. Construction of Hawker's Market	Libertad, Q. B.	4,000,000.00				-		Not yet started
5. Counterpart to CY 2021 KC-NCDDP-AF	Municipal wide	5,000,000.00						Not yet started
6. Completion of Quezon Central Market	Libertad, Q. B.	3,100,000.00						Not yet started
<i>Total Economic Development</i>		<i>65,995,652.50</i>				<i>25,118,509.45</i>		
Environmental Management								
1. Establishment of Sanitary Landfill and Its Facilities	Salawagan, Q.B.	3,000,000.00	July 2021	Continuing PPA's		-		On Going
<i>Total Environmental Management</i>		<i>3,000,000.00</i>				<i>-</i>		
TOTAL		75,095,652.50				25,343,687.88		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

EVELYN J. BAGUIO

Local Budget Officer

PABLO LORENZO III

Local Chief Executive