



**UTILIZATION OF THE 20% COMPONENT OF IRA FOR DEVELOPMENT PROJECTS
SECOND QUARTER, CY 2022**

Municipality: QUEZON

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Social Development								
1. Rehabilitation of MPB (Municipal Bodega)	Libertad, Q. B.	4,000,000.00	June 2022	April 2023		-		Awarded
2. Construction of TESDA Building	Poblacion, Q.B.	2,000,000.00	March 2022	August 2022	49.71%	994,155.52		On-going construction
3. Construction of MPDP at Quazar	Poblacion, Q.B.	1,000,000.00				-		On-going procurement
4. Completion of MPB at Libertad	Libertad, Q. B.	2,000,000.00						Not yet started
<i>Total Social Development</i>		<i>9,000,000.00</i>				<i>994,155.52</i>		
Economic Development								
1. Construction/Rehabilitation of Local Roads and Bridges	Municipal wide	25,622,094.00	February 2022	Continuing PPA's	30.96%	7,933,743.70		On-going construction
2. Installation of Street Lighting System	Municipal wide	3,000,000.00	February 2022	Continuing PPA's	3.83%	114,855.00		On-going construction
3. Loan Amortization	Municipal wide	44,000,000.00	January 2022	Continuing PPA's	29.12%	12,813,160.39		On-going
4. Construction of Hawker's Market	Poblacion, Q.B.	3,000,000.00	June 2022	December 2022		-		On-going construction
5. Construction of Steel Bridge at Manuto River	Salawagan, Q.B.	15,000,000.00				-		Not yet started
<i>Total Economic Development</i>		<i>90,622,094.00</i>				<i>20,861,759.09</i>		
Environmental Management								
1. Construction of MPB (Final Sorting Facility)	Salawagan, Q.B.	2,000,000.00				-		Awarded
<i>Total Environmental Management</i>		<i>2,000,000.00</i>				<i>-</i>		
TOTAL		101,622,094.00				21,855,914.61		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

EVELYN J. BAGUIO
Local Budget Officer

PABLO LORENZO III
Local Chief Executive